

Use This CheckList As A Guide:

Inspection Item	Description of Defects	Location			
		North	South	East	West
Masonry Units Deteriorated					
Mortar Deteriorated					
Extensive Loss of Bond Between Units & Mortar					
Exterior Masonry Moving Away From Structure					
Misalignment of Masonry At Control Joints or Corners					
Bulging of Masonry Between Control Joints or Other					
Sealant Failure in Control Joints or At Masonry Openings					
Exposed Lintels Deteriorated					
Masonry Cracked					
Foundation Corners Spalled					
Signs of Water Penetration					
Signs of Efflorescence					
Paint or Coatings Deteriorated					
Chimney Damage					
Staining or Discoloration					

Notes: